



ACTIVITY REPORT

Wellness Center
West Hills College Coalinga
West Hills CCD
391-0066 B1

June 2, 2009

Construction Activity Report: #28.0 –May 27, 2009

Next Meeting: Wednesday, June 3, 2009 @ 8:30am

cc: Gornick/WHCCD-em Pearson/PI-em Brummel/BMA-em
Stoppenbink/WHCCD-em Creswell/EC-em Bigler/DBA-em
Lewallen/WHCC-em Kwan/PKE-em Cobb/AP-em
Bailey/WHCC-em Wysong/WC-em Hunter/AP-em
Kozlowski/WHCCD-em Ramsey/WHCCD-em Millet/WHCCD-em

These minutes shall be accepted by all parties as a true and accurate record of this meeting, and form part of the contract documentation, unless we are informed in writing of any discrepancy within five working days from the issue date of these minutes.

GENERAL PROJECT STATUS

PHASE	BUILDINGS	START	CONST. DAYS	FINISH	%COMPL
1	Wellness Center	11/3/008	390	11/28/09	37%

DSA: A- 02-109435 F- 10-C1

Outstanding Correspondence:

RFI: None
RFP: None
CCD: None

Any knowledge of any items or events that may give a rise to a claim on this project:

1. None noted at this meeting.

ACTIVITY REPORT #14.0 – February 4, 2009

- 14.03 Roof drain at Wellness, drain + flex 8" + 90° AP
.1 03/25/09, Wait until framed to review.

ACTIVITY REPORT #15.0 – February 18, 2009

- 15.01 What to do with vent that is higher than the drain? BMA
.1 02/25/09, In progress
.2 03/04/09, In progress
.3 04/08/09, Have the sewage cleaned in basement, T&M. WCC
.4 05/20/09, In progress.
.5 5/27/09, Review on site

ACTIVITY REPORT #18.0 – March 11, 2009

- 18.03 Crack in concrete below wood floor at the aerobics room. WCC/AP
-Will review when the whole crack has been exposed.
.1 03/25/09, Floor elevation w/plan of cracks provided.
.2 04/01/09, In progress
.3 04/08/09, Core floor and do compaction test at North side of East-West crack.
.4 04/29/09, BSK identified 3 locations to core next time they are on site.
.5 05/06/09, In progress. BSK
.6 05/20/09, Coring complete, hold off on testing. Several inches of air space between sand and bottom of the slab.
.7 5/27/09, on hold Closed

ACTIVITY REPORT #19.0 – March 18, 2009

- 19.01 Sidewalk at North of WC to be 6" concrete from west edge to just past roll up. WCC
.1 04/01/09, Price in progress
.2 04/08/09, Price in progress
.3 04/29/09, Price in progress
.4 05/06/09, Price in progress
.5/05/20/09, Price in progress
.6 5/27/09, Price in progress

ACTIVITY REPORT #20.0 – March 25, 2009

- 20.02 Ex radiator at room 200/201 – remove. WCC

20.03 Ex DF at mech room remove & CAP water at source. WCC

ACTIVITY REPORT #22.0 – April 08, 2009

22.02 Ramp at Northeast of Wellness: run it North from upper landing and then East past the tree and transformer, extend lower sidewalk to match bottom of ramp, omit northern stair. WCC

.1 04/29/09, RFP in progress

.2 05/20/09, RFP in progress

.3 5/27/09, RFP in progress

22.04 Provide price for 1" of "K-13" at gym ceiling and beams for sound attenuation. WCC

-RFP to follow. AP

.1 04/29/09, In progress

.2 05/06/09, In progress WCC

.3 05/20/09, In progress

.4 5/27/09, In progress

ACTIVITY REPORT #25.0 – May 6, 2009

25.02 How much square footage is required for room 180 relief. Is 4 square feet adequate or can we use (2) 24"x24" in lieu of cutting one 36"x36"? BMA

.1 5/27/09, Verified with BMA (2) 24" x 24" needed – SI to follow. Closed

ACTIVITY REPORT #27.0 – May 20, 2009

27.01 Dryer Vent: Exit building low in lieu of roof – SI to follow AP/FYI

27.02 Room 165 omit access panel "A2" – SI to follow AP/FYI

ACTIVITY REPORT #28.0 – May 27, 2009

28.01 Wire stud behind bench at womens accessible shower - How / where to attach backing (MTL?). AP

28.02 Is there an upper attachment for lockers? WCC

28.03 Can we use 20ga MTL for backing at signage in lieu of wood backing DTL? AP

28.04 Where are the hose bibs at the restrooms at all building restrooms?

BMA